

## **Roeland Park Public Works Update Report**

By: Bill Cunningham  
09/10/09

### **48<sup>th</sup> and Roe Traffic Study**

- Wilbur Smith was requested to submit a proposal of time necessary to work with KCP&L to develop a plan for rotating the signal heads as requested. A discussion regarding this proposal and what it represents will be conducted.

### **Crosswalk at Fontana and Elledge**

- Layout plans were developed by Wilbur Smith and Larkin and then forwarded to McAnany to provide a bid. This estimate was received and a discussion about whether to award to McAnany or to incorporate the work into the 2010 program needs to be conducted.

### **Sidewalk Program**

- The program is complete. Sod issues will be addressed soon.

### **RC12-12**

- Rose-Lan Construction Company is underway on the project. They are finishing the pipe work and the street reconstruction process is underway. The weather has delayed the completion of the street work, and the contractor has been made aware the streets already removed must be replaced before moving on to other streets.
- Coordination meetings have been held at City Hall with Utility representatives, City representative, the City engineer and the contractor.

### **RC12-14**

- A public Information meeting was held Thursday September 10<sup>th</sup>. The easement acquisition process is completed. A discussion concerning the dates for council approval, bidding and award needs to be discussed.

### **CARS Program**

- The City has received word that 53rd street; Buena Vista to Reinhart has been approved for funding for 2010 construction. The City Clerk is working on an inter-local agreement between the City and Fairway. Once this is in place a design contract will be processed for consideration by the council.

### **2009 Street Improvement Program**

- The project is complete. A punch list will be developed, a walk through will be performed and the project will be closed and moved into the 2 year warranty period.

### **2010 Street Improvements**

- The project is under way with most of the field measuring completed. Developing the bid plans will continue towards a late winter bid.
- **Miscellaneous**