

Roeland Park Public Works Update Report

By: Bill Cunningham
11/09/09

RC12-12

- Rose-Lan Construction Company is working on finishing the project. The following items are being completed:
 - Fencing
 - Sodding
 - Preliminary Punch List items
 - Finish grading and sodding on Clark Street drainage

The milling and overlay work is complete, the pipe is in place, and the rain gardens are planted. Final grading and sodding will continue and punch list items will continue to be addressed.

RC12-14

- The project bid on October 21, 2009. Kissick construction company is the successful low bidder. A recommendation was approved by council to award to Kissick Construction Co for only the base bid. Juniper Park will not be awarded and will be bid at a later date.
- Once contracts and bonds are produced a preconstruction meeting will be scheduled.
- A "Get to know" the contractor meeting will be scheduled as well.
- A permit is required through the Corps of Engineers. A disturbance fee associated with the permit will be assessed to the City. A contract is with the City to purchase the wetland credits, from there a COE permit will be acquired.
- A contractor for AT&T will be working on 54th Terr. to prospect for the existing fiber optics in the Right of Way to gain a better understanding of the measures necessary to miss the utility with the construction.

CARS Program

- The City has received word that 53rd street; Buena Vista to Reinhart has been approved for funding for 2010 construction. The City Clerk is working on an inter-local agreement between the City and Fairway. Once this is in place a design contract will be processed for consideration by the council.

2010 Street Improvements

- The project is under way with most of the field measuring completed. Developing the bid plans will continue towards a late winter bid.
- **Miscellaneous**