

Roeland Park Public Works Update Report

By: Bill Cunningham
10/12/09

Sidewalk Program

- The program is complete. Sod issues will be addressed soon.

RC12-12

- Rose-Lan Construction Company is underway on the project. They are finishing the street work on the north end of the project. Work is also being completed on the storm drainage work on Clark Street. A discussion about concerns with the Clark Street project will be held.
- The Coordination meeting of 9/30 centered around coordinating all clean up work with the utility companies and the responsibility for the finish grading and sod work for each area.
- The contractor is close to schedule and is trying to complete asphalt work during acceptable weather.

RC12-14

- The project is to be bid on October 21, 2009. A pre-bid meeting will be held on October 15th at 10:00 AM.
- A permit is required through the Corps of Engineers. A disturbance fee associated with the permit will be assessed to the City. Bids were taken on the wetland credits. Recommendations for the lowest cost bid will be presented for consideration.
- Juniper park concept is being developed in conjunction with Joel Marquardt. The intent is to bid as much of the park improvement as possible as a bid alternate with RC12-014

CARS Program

- The City has received word that 53rd street; Buena Vista to Reinhart has been approved for funding for 2010 construction. The City Clerk is working on an inter-local agreement between the City and Fairway. Once this is in place a design contract will be processed for consideration by the council.

2009 Street Improvement Program

- The project is complete. A punch list has been developed, a walk through will be performed and the project will be closed and moved into the 2 year warranty period.

2010 Street Improvements

- The project is under way with most of the field measuring completed. Developing the bid plans will continue towards a late winter bid.

- **Miscellaneous**